


BECKER MORGAN ROUP



CONSTRUCTION REPORT

TABLE OF CONTENTS

1.PROJECT NARRATIVE 2. PHOTOS





PROJECT NARRATIVE

Site - DEMO 100% Completed

Sediment controls 100% Completed

Building Pad 100% Completed

Utilities 20% Completed


Concrete - F&G Foundations Completed , A&B Foundation 80% Completed

Masonry – F&G CMU Foundations 95% Completed, A&B 80% Completed

Plumbing / Mechanical – Geo Thermal Well Fields have 259 out of 468 well drilled.

Plumbing Underground F&G Completed, A&B 50% Completed

Electrical – Electrical Underground F&G Completed, Starting In A&B Now







F&GELEVator Pit





F&G Plumbing Underground









A&B Foundations





A&B Foundations





GEO THERMAL Well Drilling



WELL FIELD